

ATTACHMENT 3, PROPOSED WORKING HOURS AND HAUL HOURS

Early Work Activities	Single Shift	Double Shift	Work Hours	Haul Hours
Stage 1 – Site Grading (Beginning Summer 2023, 6 Months)				
Site grading	X		6AM – 6PM	6AM – 4PM
Stage 2 – Site Development (Beginning Summer 2023, 9 Months)				
Construction of site roads	X		6AM – 6PM	6AM – 4PM
Installation of site offices	X		6AM – 6PM	6AM – 4PM
Stage 3 – Precast Plant and TBM Segment Storage Area (Beginning Summer 2023, 13 Months)				
Construction of precast plant	X		6AM – 6PM	6AM – 4PM
Stage 4 – TBM Shaft and Muck Bin Excavation (Beginning Fall 2023, 17 Months)				
Muck bin excavation	X		6AM – 6PM	6AM – 4PM
Support of excavation – slurry walls		X	6AM – 4AM	6AM – 4AM
TBM shaft and ramp excavation		X	6AM – 4AM	6AM – 4AM
TBM shaft concrete pour		X	6AM – 4AM	6AM – 4AM
TBM supporting facilities	X		6AM – 6PM	6AM – 4PM
TBM assembly		X	6AM – 4AM	6AM – 4PM
Start production of the precast plant		X	6AM – 11PM	6AM – 4PM
Construction of interior concrete build-out area and equipment foundations	X		6AM – 6PM	6AM – 4PM
Construction of grout plant	X		6AM – 6PM	6AM – 4PM

Notes:

1. Construction activities will be 6 days a week.