PRIME DATA CENTER PROJECT 1231 COMSTOCK STREET

Mitigation Monitoring and Reporting Program (MMRP)

City File No: PLN22-00282


Prepared For:


City of Santa Clara
Community Development Department
1500 Warburton Avenue
Santa Clara, CA 95050

Prepared By:

Circlepoint 46 S First Street San Jose, CA 95113

September 2024





Environmenta I Factor	Mitigation Measures	Level of Impact	Responsible Party	Timing
Biological Resources	BIO-MM-1: Nesting Bird Survey To the degree feasible, construction should be scheduled to occur outside the nesting bird season from September 15 through January 15. If construction occurs during the nesting bird season (January 15 through September 15), preconstruction surveys will be conducted by a qualified biologist no more than one week prior to construction to determine the presence/absence of nesting birds within the project site. If active nests are found, the qualified biologist will establish an appropriate buffer, taking into account the species sensitivity and physical location of the nest (line of site to the work area). In no cases will the buffer be smaller than 50 feet for non-raptor bird species and 200 feet for raptor species. To prevent encroachment, the established buffer(s) will be clearly marked by high visibility material. The established buffer(s) will remain in effect until the young have fledged or the nest has been abandoned as confirmed by the qualified biologist.	Less than Significant with Mitigation	Project Applicant, Contractor, Qualified Biologist	Pre-Construction, Construction

Environmenta I Factor	Mitigation Measures	Level of Impact	Responsible Party	Timing
	CUL MM-1.2: Discovery of prehistoric or historic resources during construction			
	In the event that prehistoric or historic resources that are not discovered during presence/absence testing are encountered during excavation and/or grading of the site, all activity within a 50-foot radius of the find will be stopped, the Director of Community Development will be notified, and the archaeologist will examine the find and make appropriate recommendations prior to issuance of building permits. If the find is deemed significant, a Treatment Plan will be prepared as outlined in CUL MM-1.1.			

Environmenta I Factor	Mitigation Measures	Level of Impact	Responsible Party	Timing
	In the event that human remains are discovered during presence/absence testing or excavation and/or grading of the project site, all activity within a 50-foot radius of the find will be stopped. The County Coroner will be notified and shall make a determination as to whether the remains are of Native American origin or whether an investigation into the cause of death is required. If the remains are determined to be Native American, the Coroner will notify the NAHC immediately. Once NAHC identifies the most likely descendants, the descendants will make recommendations regarding proper burial, which will be implemented in accordance with Section 15064.5(e) of the CEQA Guidelines. All actions taken under this mitigation measure shall comply with Health and Human Safety Code § 7050.5(b).	Less than Significant with Mitigation	Contractor, Professionally Qualified Staff	Pre-construction, Construction

Environmenta I Factor	Mitigation Measures	Level of Impact	Responsible Party	Timing
Geology and Soils	Expansive soils shall be addressed through treatment or removal, in order to reduce the potential for structural damage. Where highly expansive soil is encountered, it should be capped by up to 24 inches of imported (select) fill to construct any new building pads; 12 inches of select fill material should be placed beneath any proposed exterior concrete flatwork, including patio slabs and sidewalks. The select fill should extend at least five and two feet beyond the building slab and exterior concrete slab edges, respectively. Select fill should be non-hazardous, free of organic material, contain no rocks or lumps larger than three inches in greatest dimension, and have a low expansion potential (defined by a liquid limit of less than 40 and a plasticity index lower than 12).	Less than Significant with Mitigation	Project Applicant, Contractor	Pre-Construction, Construction
	Discovery of a paleontological specimen during any phase of the project shall result in a work stoppage in the vicinity of the find until it can be evaluated by a professional paleontologist. Should loss or damage be detected, additional protective measures or further action (e.g., resource removal), as determined by a professional paleontologist, shall be implemented to mitigate the impact.	Less than Significant with Mitigation	Project Applicant, Contractor, Professional Paleontologist	Pre-Construction, Construction
Tribal Cultural Resources	Please see CUL MM-1.1, CUL MM-1.2 and CL MM-2.	Less than Significant with Mitigation	Contractor, Qualified Archeologist, Native American cultural resources monitor	Pre-Construction, Construction

Environmenta I Factor	Mitigation Measures	Level of Impact	Responsible Party	Timing
Mandatory Findings of Significance	See BIO MM-1, CUL MM-1.1, CUL MM-1.2, GEO MM-1, and GEO MM-2.	Less than Significant with Mitigation	Project Applicant, Contractor, Qualified Archeologist, Qualified Paleontologist, Native American cultural resources monitor	Pre-construction, Construction