

**2018 Bicycle Plan Update Priority Projects Status Report**  
**10/3/2025**

Rank	Name	Project	Start	End	Phase	Status	Mileage
1a	El Camino Real	Class IV Separated	City limit	Pomeroy	2-Design	Project began in 2025	0.75
1b	El Camino Real	Class IV Separated	Pomeroy	Lincoln Ave	2-Design	Caltrans to complete; Design to begin in 2028	1.75
1c	El Camino Real	Class IV Separated	Lincoln Ave	City Limit	0-Planning	Need design and construction funding	1.79
2	Pruneridge Ave	Class IIB Buffered	Winchester Blvd	City Limit/ Meadow Ave	2-Design	Study completed in Summer 2022. Applied for Federal Earmark.	3.03
3	Scott Blvd	Class II Lane	Monroe St	Liberty St	2-Design	Design to be completed in 2025	1.55
4	Benton St	Class II Lane	Monroe St	El Camino Real	Completed	Completed Fall 2020	0.83
5	Bowers Ave	Class IIB Buffered	Chromite Dr	El Camino Real	1-Study	Begin study in 2027	1.06
6	El Camino Real at Benton St	Intersection	El Camino Real	Benton St	Completed	SW corner radius tightened and bike detection completed in 2021.	-
7	El Camino Real at Monroe St	Intersection	El Camino Real	Monroe St	0-Planning	Tighten turning radii completed in 2023. Bike detection to be completed with El Camino bike lane project.	-
8	Harvard Ave, Bing Dr/ Princeton Way	Class III	Homestead Rd	Pruneridge Ave		*	0.55
9	Homestead Rd	Class II Lane	Scott Blvd	Viader Ct	1-Study	Eastbound: Completed end 2020; Westbound: TBD	0.23
10a	Lincoln St	Class II Lane	Warburton Ave	El Camino Real	2-Design	Funded by OBAG grant, begin design in 2026	0.25
10b	Lincoln St	Class II	El Camino Real	Harrison	Completed	Completed in 2023	0.17
10c	Lincoln St	Class II	Harrison	Homestead	0-Planning	To be completed as part of future paving project	
11a	Camino Drive	Class IIIB	Washington St	Park Ave		*	0.29
11b	Manchester Dr	Class III	Monroe St	Washington St		*	0.21
12	Mission College Blvd	Class II Lane	Great America Pkwy	Marriott Entrance	Completed	Completed in 2025	0.15
13	Monroe St	Class IIB Buffered	Lawrence Expy	San Tomas A.C Trail	1-Study	Study completed in 2024, need design and construction funding.	1.62
14	San Tomas Expy at Monroe St	Intersection	San Tomas Expy	Monroe St	Completed	Completed in 2009. San Tomas Aquino Creek Trail Class 1 with some portions being on-street.	-
15	Saratoga Creek Trail	Class I Path	Forbes Ave	Cabrillo Ave	0-Planning	Complete masterplan in 2026	1.98
16	Benton St	Class IIB Buffered	Dunford Way	Maryann Dr	2-Design	Study completed in 2024. Design to begin in 2026.	1.68
17	Benton St	Class III	Maryann Dr	Monroe St	2-Design	Study completed in 2024. Design to begin in 2026.	0.88
18a	Calabazas Creek Trail	Class I Path	Mission College Blvd	Benton St	0-Planning	Complete masterplan in 2026	3.72
18b	Calabazas Creek Trail	Class I Path	Bay Trail	Old Mtn View-Alviso Rd	0-Planning	Complete masterplan in 2026	0.12
19	Forbes Ave	Class IIIB	Harvard Ave	Los Padres Blvd		*	1.84
20	Laurelwood Rd	Class II Lane	Thomas Rd	Bassett St	Completed	Completed in 2025	0.51
21	Monroe St	Class II Lane	Civic Center Dr	Lewis St	Completed	Completed in Fall 2020	0.14
22	Amethyst Dr	Class III	Glade Dr	Bowers Ave		*	0.90
23a	Bowers Ave/ Great America Parkway	Class IV Separated	Bay Trail	Patrick Henry	0-Planning	*	1.40
23b	Bowers Ave/ Great America Parkway	Class IV Separated	Patrick Henry	US 101 interchange	3-Construction	In construction, to be completed in 2025	0.57
23c	Bowers Ave/ Great America Parkway	Class IV Separated	US 101 interchange	Walsh	0-Planning	*	0.97
23d	Bowers Ave/ Great America Parkway	Class IV Separated	Walsh	Chromite	1-Study	Study to be begin 2027	0.48
24	Homestead Rd at San Tomas Expy	Intersection	Homestead Rd	San Tomas Expy		*	-
25a	Kifer Rd	Class IV Separated	City limit	Bowers Ave		*	1.50
25b	Walsh Ave	Class IV Separated	Bowers Ave	Lafayette St	1-Study	Study completed in 2024, need design and construction funding.	1.70
26	Pruneridge Ave at Lawrence Expy	Protected Intersection	Pruneridge Ave	Lawrence Expy		*	-
27	Monroe St at San Tomas A.C Trail	Intersection	Monroe St	San Tomas A.C Trail	Completed	Completed in Fall 2021	-
28	Warburton Ave	Class IIIB	Lawrence Rd	Laine Ave	3-Construction	Included with 2025 Paving Project as Class III in short-term till evaluate staff evaluates traffic calming measures; to be completed in 2025	1.48
29	De La Cruz Blvd	Class IV Separated	Montague Park	Trimble Rd	2-Design	Design to be completed in 2025	0.63
30	Lafayette St	Class IV Separated	Laurelwood Rd	Reed St	3-Construction	Construction to begin in 2025	1.42
31	Mission College Blvd	Class IV Separated	Marriott Entrance	Montague Expy	Completed	Completed in 2025	0.87
32	Saratoga Ave	Class IIB Buffered	Stevens Creek Blvd	Market St/Bellomy St		*	1.42
33	De La Cruz Blvd	Class IV Separated	Central Expy	Reed St	1-Study	Study completed in 2024, need design and construction funding.	0.89
34a	Homestead Rd at Lawrence Expy	Intersection - Bike lane marking through intersection	Homestead Rd	Lawrence Expy		*	-
34b	Homestead Rd at Lawrence Expy	Protected Intersection	Homestead Rd	Lawrence Expy		*	-
35	Lick Mill Blvd	Class IV Separated	Tasman Dr	Montague Expy	2-Design	Design to be completed in 2025	1.43
36	Agnew Rd at San Tomas A.C Trail	Intersection	San Tomas A.C Trail	Agnew Rd		*	-
37	San Tomas Expy at Walsh Ave	Protected Intersection	San Tomas Expy	Walsh Ave		*	-
38	Lafayette St	Class IV Separated	SR 237	Agnew Rd	3-Construction	Interim Class IIB bike lanes completed with 2022 paving project	1.73
39	Patrick Henry Dr/Old Ironsides Dr	Class IV Separated	Great America Pkwy	Tasman Dr	0-Planning	To be completed as part of Patrick Henry Specific Plan	1.30
40	Scott Blvd	Class IIB Buffered	City Limit	Monroe St	2-Design	Design to be completed in 2025	2.59
41	Agnew Rd	Class IIB Buffered	San Tomas A.C Trail	Lafayette St	Completed	Completed	0.64
42	Bassett St	Class III	Agnew Rd	Chestnut St	Completed	Completed in 2024	0.27
43	Bassett St	Class II Lane	Chestnut St	Laurelwood Rd	Completed	Completed in 2024	0.95

\* Not programmed yet due to budget and staff resources. Looking for grant opportunities